

**Procurements in excess of €10m during year ended 2020**

<b>Project Details</b>	
Year:	2020
Parent Department:	Mayo County Council
Name of Contracting Body:	Mayo County Council
Name of Project/Description:	N5 Westport to Turlough Road Project
<b>Procurement Details</b>	
Advertisement Date:	25 <sup>th</sup> May 2018
Tender Advertised in:	Official Journal of the EU (2018/S 099-225295)
Awarded to:	Wills BAM Joint Venture
EU Contract Award Notice Date:	28 <sup>th</sup> November 2019
Contract Price:	€128,117,689, excluding VAT
<b>Progress</b>	
Start Date:	Q4 2019
Expected Date of Completion per Contract:	Q4 2022
Spend in Year under Review:	€19,147,871 excluding VAT
Cumulative Spend to End of Year:	€19,147,871 excluding VAT
Projected Final Cost:	€128,117,689, excluding VAT
Value of Contract Variations:	Unknown
Date of Completion:	Q4 2022
<b>Outputs</b>	
Expected Output on Completion (E.G. XX kms of Road, No of units etc)	20km of Type 2 Dual Carriageway and 5km of Single Carriageway
Output Achieved to date (E.G. X kms of Roads, No of Units etc)	By end of 2020 Site Clearance substantially Complete. Topsoil Strip, Earthworks and pre-Earthworks Drainage progressing. 6 no. Culverts/Farm Underpasses substantially complete. 1 no. Rail Bridge and 2no. Overbridges started. Utility diversions ongoing as works progress.